

# PRODUKTIONSOVERSIGT

Id	Opgavenavn	Varighed	Startdato	Slutdato	<div style="display: flex; justify-content: space-between; font-size: 8px;"> <span>juli 2017</span> <span>august 2017</span> <span>september 2017</span> <span>oktober 2017</span> <span>november 2017</span> </div>																											
					24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46					
1	<b>Ryparken</b>	275 dage	ma 12-06-17	fr 29-06-18																												
2	Indretning af byggeplads	5 dage	ma 26-06-17	fr 30-06-17	BTf																											
3	<b>Blok 1,1</b>	95 dage	ma 12-06-17	fr 20-10-17																												
4	Opsætning af stillads (inkl flyt overdækning)	25 dage	ma 12-06-17	fr 14-07-17	STI																											
5	Nedrivning	5 dage	ma 17-07-17	fr 21-07-17	NEDRIV																											
6	Tømmerarbejder	20 dage	ma 24-07-17	fr 18-08-17	TØM																											
7	Blikarbejder	12,5 dage	ma 21-08-17	on 06-09-17	BLIK																											
8	Teglarbejder	15 dage	on 06-09-17	on 27-09-17	TEGL																											
9	Nedtagning af stillads (inkl. flyt overdækning)	17,5 dage	on 27-09-17	fr 20-10-17	STI																											
10	<b>Blok 1,2</b>	80 dage	ma 24-07-17	fr 10-11-17																												
11	Opsætning af stillads (inkl flyt overdækning)	25 dage	ma 24-07-17	fr 25-08-17	STI																											
12	Nedrivning	5 dage	ma 21-08-17	fr 25-08-17	NEDRIV																											
13	Tømmerarbejder	20 dage	ma 28-08-17	fr 22-09-17	TØM																											
14	Blikarbejder	10 dage	ma 18-09-17	fr 29-09-17	BLIK																											
15	Teglarbejder	15 dage	ma 25-09-17	fr 13-10-17	TEGL																											
16	Nedtagning af stillads (inkl. flyt overdækning)	20 dage	ma 16-10-17	fr 10-11-17	STI																											
17	<b>Blok 2</b>	70 dage	ma 14-08-17	fr 17-11-17																												
24	<b>Blok 3</b>	68 dage	ma 11-09-17	on 13-12-17																												
31	<b>Blok 5</b>	65 dage	ma 09-10-17	fr 05-01-18																												
38	<b>Blok 4</b>	65 dage	ma 06-11-17	fr 02-02-18																												
45	<b>Blok 6</b>	65 dage	ma 04-12-17	fr 02-03-18																												
52	<b>Blok 7</b>	65 dage	ma 01-01-18	fr 30-03-18																												
59	<b>Blok 9</b>	65 dage	ma 29-01-18	fr 27-04-18																												
66	<b>Blok 8</b>	65 dage	ma 26-02-18	fr 25-05-18																												
73	<b>Blok 10</b>	65 dage	ma 26-03-18	fr 22-06-18																												
80	<b>Blok 11</b>	50 dage	ma 23-04-18	fr 29-06-18																												
87	Afrigning af byggeplads	15 dage	ma 11-06-18	fr 29-06-18																												
88																																