

PRODUKTIONSOVERSIGT

Id	Opgavenavn	Varighed	Startdato	Slutdato	Gantt chart grid																																	
					marts 2018									april 2018									maj 2018															
					9	10	11	12	13	14	15	16	17	18	19	20	21	9	10	11	12	13	14	15	16	17	18	19	20	21	9	10	11	12	13	14	15	16
1	Ryparken	275 dage	ma 12-06-17	fr 29-06-18																																		
2	Indretning af byggeplads	5 dage	ma 26-06-17	fr 30-06-17																																		
3	Blok 1,1	95 dage	ma 12-06-17	fr 20-10-17																																		
10	Blok 1,2	80 dage	ma 24-07-17	fr 10-11-17																																		
17	Blok 2	70 dage	ma 14-08-17	fr 17-11-17																																		
24	Blok 3	68 dage	ma 11-09-17	on 13-12-17																																		
31	Blok 5	65 dage	ma 09-10-17	fr 05-01-18																																		
38	Blok 4	65 dage	ma 06-11-17	fr 02-02-18																																		
45	Blok 6	65 dage	ma 04-12-17	fr 02-03-18																																		
52	Blok 7	65 dage	ma 01-01-18	fr 30-03-18																																		
59	Blok 9	65 dage	ma 29-01-18	fr 27-04-18																																		
66	Blok 8	65 dage	ma 26-02-18	fr 25-05-18																																		
67	Opsætning af stillads (inkl flyt overdækning)	20 dage	ma 26-02-18	fr 23-03-18																																		
68	Nedrivning	5 dage	ma 19-03-18	fr 23-03-18																																		
69	Tømrerarbejder	17 dage	ma 26-03-18	ti 17-04-18																																		
70	Blikarbejder	5 dage	fr 13-04-18	to 19-04-18																																		
71	Teglarbejder	11 dage	fr 20-04-18	fr 04-05-18																																		
72	Nedtagning af stillads (inkl. flyt overdækning)	15 dage	ma 07-05-18	fr 25-05-18																																		
73	Blok 10	65 dage	ma 26-03-18	fr 22-06-18																																		
80	Blok 11	50 dage	ma 23-04-18	fr 29-06-18																																		
87	Afrigning af byggeplads	15 dage	ma 11-06-18	fr 29-06-18																																		
88																																						

